



# Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 8

**AUGUST 21, 2009**

## MJC STUDENT HOUSING SITE IMPROVEMENTS

### 1. Work performed during week of 8/17/09:

- A. Delivered and installed 5 of the 7 modular units.
- B. Started leveling and anchoring modular units.
- C. Delivered and laid additional base rock.
- D. Started installing additional gas laterals along Eagle Drive.
- E. Continued installing underground electrical conduit.



**Setting Modular Unit #2**

### 2. Work anticipated for week of 8/24/09:

- A. Finish leveling and anchoring modular units.
- B. Finish installing underground electrical conduit and pull boxes.
- C. Deliver and lay additional base rock.
- D. Finish installing additional gas laterals along Eagle Drive.



**Modular Units #'s 1 – 5**

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Eagle Drive closed.
<b>Noise:</b>	From heavy equipment operation.
<b>Parking:</b>	No impact.
<b>Water off:</b>	No.
<b>Odors:</b>	No.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

