



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 9

AUGUST 28, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 8/24/09:

- A. Installed gutters and downspouts.
- B. Finished leveling and anchoring modular units.
- C. Delivered and laid additional base rock.
- D. Continued installing underground electrical conduit.

2. Work anticipated for week of 8/31/09:

- A. Deliver and set modular units #'s 6 & 7.
- B. Finish installing underground electrical conduit and pull boxes.
- C. Finish installing additional gas laterals along Eagle Drive.
- D. Start terminating underground utility stub-outs to modular units.



Installing Gutters and Downspouts



South View of Units 1 - 5

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Drive closed.
Noise: From heavy equipment operation.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Dust from grading activities.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email mkennedy@kitchell.com

