



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE Issue No. 10

SEPTEMBER 4, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 8/31/09:

- A. Deliver and installed modular units #’s 6 & 7.
- B. Poured modular unit vents.
- C. Finished installing additional gas laterals along Eagle Drive.
- D. Completed gas tie-in at G St.
- E. Continued installing underground electrical conduit and boxes.

2. Work anticipated for week of 9/07/09:

- A. Finish installing underground electrical conduit and pull boxes.
- B. Connect site gas stub-outs to modular units.
- C. Connect sanitary sewer stub-outs to Modular units.
- D. Start installing fire alarm devices.
- E. Remove formwork from vents.



Setting Modular Unit #7



Installing Gas Laterals at Eagle Drive

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Eagle Drive closed.
Noise:	From heavy equipment operation.
Parking:	No impact.
Water off:	No.
Odors:	No.
Dust:	Dust from grading activities.
Power outages:	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email mkenedy@kitchell.com

