



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 11

SEPTEMBER 18, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 9/14/09:

- A. Started forming sidewalks, curbs and mow strips.
- B. Finished installing underground electrical conduit and boxes.
- C. Continued installing fire alarm system.
- D. Connected site sanitary sewer stub-outs to Modular units
- E. Connected site gas stub-outs to Modular units.



Forming Sidewalks

2. Work anticipated for week of 9/21/09:

- A. Pour sidewalks, curbs and mow strips.
- B. Finish overall site grading.
- C. Install irrigation valve boxes.
- D. Finish installing fire alarm devices.
- E. Continue installing electrical gear and equipment.



Footings for Canopy Columns

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Drive closed.
Noise: From heavy equipment operation.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Dust from grading activities.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

