



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 72

**APRIL 4, 2008**

#### 1. Work performed during week of 4/4/08:

- Started installing linoleum tile in Dressing Rooms.
- Started installing ductwork for Dust Collector unit.
- Started bead blasting the main Auditorium floor.
- Tested the dim cove lighting system.
- Continued installing telecom system.
- Continued installing Little Theater rigging system.
- Continued installing and connecting AV equipment.
- Continued installing wall carpet.
- Finished pulling AV cable and terminating boxes.
- Paved the west side of the south parking lot.



Testing the Dim Cove Lighting System

#### 2. Work anticipated for week of 4/7/08:

- Start installing access lifts.
- Start installing trex deck at the Little Theater Patio.
- Continue installing and connecting AV equipment.
- Finish installing ductwork for Dust Collector unit.
- Finish pouring walkways at the south side addition.
- Finish installing the Little Theater rigging system.



The West Side of the South Parking Lot

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

