

## Measure E Bond Program COLUMBIA COLLEGE CAMPUS

CONSTRUCTION UPDATE



## UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of October 28, 2013

## **Secondary Data Center**

**Work this week:** Continue installing MEP gear/equipment, elevator deck steel frame and utilities underneath raised floor in Data Room, seal UPS Room floor and finish panting building exterior.

**Access:** Caution is advised at tennis courts and student trail south of building. **Noise:** Moderate noise could occur occasionally due to site related activities.

**Parking:** Moderate impact to parking at tennis courts due to contractor's staging of construction materials.

**Dust:** Moderate impact due to site related construction activities.

**Odors:** Low Impact

**Utilities:** No impact to utilities is anticipated.





## **Sequoia Building Modernization**

**Work this week:** Start installing architectural cabinetry, continue roughing in MEP systems and retrofitting existing suspended ceilings, finish installing skylights, bathroom accessories, exterior trim and painting interior walls.

**Access:** No impact is anticipated.

Noise: Moderate noise could occur occasionally due to demolition activities.

Parking: No parking along section of north drive isle adjacent to the construction site.

**Dust:** Moderate noise could occur occasionally due to demolition activities.

**Odors:** Low Impact.

**Utilities:** No impact to utilities is anticipated.





If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modes to CA 95358 Tel: 575-6991 Email rmartin@kitchell.com

