



**Measure E Bond Program  
Columbia College Projects  
CONSTRUCTION UPDATE**  
*OCTOBER 2, 2009*

---

**SCIENCE & NATURAL RESOURCES BUILDING**

- 1. Work performed during week of 9/28/09:**
  - a. Continue clearing and excavating site.
  - b. Continue removing soil.
  - c. Begin trenching for site utilities.
- 2. Work anticipated for week of 10/05/09:**
  - a. Continue excavating building pad grade.
  - b. Continue trenching for site utilities.
  - c. Begin layout and excavation for retaining wall.



**Continue removing excavated soil**



**Started trenching for utilities**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 9/28/09:**
  - a. Building A: Place structural slab.
  - b. Building B: Complete roof framing.
  - c. Building C: Complete roof framing.
  - d. Building D: Continue wall framing.
  - e. Building E: Continue installing roofing, siding and interior utilities.
2. **Work anticipated for week of 10/05/09:**
  - a. Building A: Install hydronic piping & topping slab.
  - b. Building B: Start rough in of interior utilities.
  - c. Building C: Start rough in of interior utilities.
  - d. Building D: Complete wall framing and start roof framing.



**Building "D" wall framing in progress**



**Building "B" roof framing in progress**

---

### ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Child Development Center.
<b>Water off:</b>	None.
<b>Odors:</b>	None.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	None.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 E-mail: [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

