



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
NOVEMBER 20, 2009

SCIENCE & NATURAL RESOURCES BUILDING

- 1. Work performed during week of 11/16/09:**
 - a. Continue trenching and installing site utilities.
 - b. Continue trenching building foundation.
 - c. Continue installing reinforcing steel for building foundation.
 - d. Placed concrete for 1st half of foundation.

- 2. Work anticipated for week of 11/23/09:**
 - a. Continue trenching and installing site utilities.
 - b. Continue trenching building foundation.
 - c. Continue installing reinforcing for building foundation.



**Concrete pump truck setting up for
concrete placement**



**Placing concrete at Building foundation
in progress**

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 11/16/09:

- a. Building A: Continue framing roof and begin sheathing roof.
- b. Building B: Continue rough in of interior utilities and begin siding installation.
- c. Building C: Continue rough in of interior utilities and begin siding installation.
- d. Building D: Continue roof framing and begin installing fascia.
- e. Building E: Begin installing sheetrock and continue installing siding.

2. Work anticipated for week of 11/23/09:

- a. Building A: Continue framing roof.
- b. Building B: Continue rough in of interior utilities and continue roofing installation.
- c. Building C: Continue rough in of interior utilities and continue roofing installation.
- d. Building D: Complete roof framing.
- e. Building E: Continue installing siding and complete installing sheetrock.



Building "A" roof framing in progress



Building "E" exterior siding installation in progress

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

