

# Measure E Bond Program Columbia College Projects CONSTRUCTION UPDATE March 5, 2010

## **SCIENCE & NATURAL RESOURCES BUILDING**

- 1. Work performed during week of 3/1/2010:
  - a. Completed piping and backfill trench for geothermal system.
  - b. Prepare plumbing and electrical under slab for concrete placement.
  - c. Building slab concrete curing.
- 2. Work anticipated for week of 3/8/2010:
  - a. Deliver building steel.
  - b. Begin steel layout and erection.



CC Science slab on grade



CC Science slab on grade

#### CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

### 1. Work performed during week of 3/1/2010:

- a. Building A: Begin painting of interior finish.
- b. Building B: Completed painting building interior.
- c. Building C: Cabinetry installation begun.
- d. Building D: Complete drywall installation.
- e. Building E: Begin installing interior finishes and cabinetry.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.

### 2. Work anticipated for week of 3/8/2010:

- a. Building A: Begin painting interior and exterior.
- b. Building B: Begin cabinetry installation.
- c. Building C: Complete painting interior and exterior.
- d. Building D: Complete drywall installation.
- e. Building E: Complete installing interior finishes and cabinetry.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.





CC E Classroom building large classroom

CC D Admin building backside

#### **ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS**



Access: Limited vehicle access between Alder, Madrone, and Learning

Reasource Center.

**Noise:** Heavy equipment operation.

**Parking**: No student parking at Child Development Center.

Water off: None.
Odors: None.
Dust: None.
Power outages: None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

