



# Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* *APRIL 9, 2010*

---

## SCIENCE & NATURAL RESOURCES BUILDING

1. **Work performed during week of 4/5/2010:**
  - a. Building steel deliveries continue.
  - b. Building steel erection continues.
  - c. Retaining walls layout and coordination continues.
2. **Work anticipated for week of 4/12/2010:**
  - a. Building steel deliveries continue.
  - b. Building steel erection continues.
  - c. Retaining walls layout and coordination continues.



**Building steel erection continues, close up view**



**Building steel erection continues, south view**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

### 1. Work performed during week of 4/5/2010:

- a. Building A: Installation of interior and exterior finishes in progress.
- b. Building B: Installation of interior and exterior finishes in progress.
- c. Building C: Installation of interior and exterior finishes in progress.
- d. Building D: Installation of interior and exterior finishes in progress.
- e. Building E: Installation of interior and exterior finishes in progress.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.

### 2. Work anticipated for week of 4/12/2010:

- a. Building A: Installation of interior and exterior finishes in progress.
- b. Building B: Installation of interior and exterior finishes in progress.
- c. Building C: Installation of interior and exterior finishes in progress.
- d. Building D: Installation of interior and exterior finishes in progress.
- e. Building E: Installation of interior and exterior finishes in progress.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.



**Interior finishes installation in progress, children sink**



**Interior finishes installation in progress, adult sink, child sink, diaper changing table**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder, Madrone, and Learning Resource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Child Development Center.
<b>Water off:</b>	None.
<b>Odors:</b>	None.
<b>Dust:</b>	None.
<b>Power outages:</b>	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

