



---

**Measure E Bond Program  
Columbia College Projects  
CONSTRUCTION UPDATE**  
*FEBRUARY 27, 2009*

---

**PUBLIC SAFETY CENTER**

**1. Work performed during week of 2/23/09**

- a. Continue marmoleum & carpet installation.
- b. Complete acoustical ceiling tile installation.
- c. Prime and paint interior doors.
- d. Install kitchen hood.
- e. Complete apparatus bay exhaust duct.

**2. Work anticipated for week of 3/02/09:**

- a. Completion of flooring.
- b. Electrical Finish.
- c. Plumbing Finish.
- d. Hardware installation.



**Installing Countertops**

---

**MADRONE WELDING LAB**

**1. Work performed during week of 2/23/09:**

- a. Started hanging ductwork at Welding Lab.
- b. Installed interior metal panels.
- c. Continued tape and texture at garages.
- d. Finished rough-in of exterior plumbing.
- e. Poured remaining site concrete.

**2. Work anticipated for week of 3/02/09:**

- a. Paint exterior.
- b. Start installing fence.
- c. Finish tape and texture at garages.
- d. Continue hanging ductwork at Welding Lab.
- e. Remove formwork from site concrete areas.
- f. Install variable frequency drives for HVAC units.



**Pouring Site Concrete**

## SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 2/23/09:**
  - a. Grade and compact Child Development and Madrone transformer pads.
  - b. Continue trenching for low voltage conduits from existing Child Center towards new science building.
2. **Work anticipated for week of 3/02/09:**
  - a. Install conduit to high voltage transformer.
  - b. Frame retaining walls and transformer pads.



**Excavating Trench North of LRC**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 2/23/09:**
  - a. Performed building site layout.
  - b. Started trenching utilities.
  - c. Completed site surveying.
2. **Work anticipated for week of 3/02/09:**
  - a. Continue trenching for site utilities as weather permits.
  - b. Small fence relocation adjacent to Juniper.



**Installing Site Utilities**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Madrone Building or Child Development Center.
<b>Water off:</b>	None this week.
<b>Odors:</b>	None this week.
<b>Dust:</b>	Minor dust from excavating.
<b>Power outages:</b>	None this week.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

