



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
MAY 8, 2009

MADRONE WELDING LAB

1. Work performed during week of 5/04/09:

- a. Lighting fixtures installation in progress.
- b. Continue pulling electrical wire.
- c. Finished painting exposed conduit.
- d. Finished painting ductwork.
- e. Assembling electrical panels.

2. Work anticipated for week of 5/11/09:

- a. Continue light fixture installation.
- b. Continue electrical wiring.
- c. Stain wood doors.



Working on Electrical Panels



Entry to Auto Shop

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 5/04/09:

- a. Continued excavating and installing site electrical conduit.
- b. Continued excavating trenches for fire water system.
- c. Started excavating footing for Bldg C & E.
- d. Completed footing excavation for Bldg B.
- e. Started rebar installation at Bldg B.
- f. Tie-in water connection.

2. Work anticipated for week of 5/08/09:

- a. Complete rebar installation at Bldg B.
- b. Continue excavating footings at buildings C, E & A.
- c. Finish building pads at building A.
- d. Trench for utilities in Madrone access street.



Installing Rebar at Building "B"



Excavating Footing Trenches at Building "E"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

