



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
MAY 25, 2009

MADRONE WELDING LAB

- 1. Work performed during week of 5/25/09:**
 - a. Continue installing lighting fixtures.
 - b. Continue pulling electrical wire.
 - c. Continue site final grading.

- 2. Work anticipated for week of 6/01/09:**
 - a. Continue light fixture installation.
 - b. Finish site final grading.
 - c. Completing mechanical work for snorkels.
 - d. Complete painting.



Working on Final Grading

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 5/25/09:**
 - a. Complete installing site electrical conduit.
 - b. Finished rebar installation at Bldg E.
 - c. Continued rebar installation at Bldg B.
 - d. Placed concrete for Bldg B footings.
 - e. Continue installing rebar at Bldg C.
2. **Work anticipated for week of 6/01/09:**
 - a. Place concrete for buildings E.
 - b. Finish excavating Bldg C footings.
 - c. Finish installing rebar at Bldg c.
 - d. Place concrete for Bldg B stem walls.



Placing Concrete at Building "B"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

