



**Measure E Bond Program  
Columbia College Projects  
CONSTRUCTION UPDATE**  
*JUNE 19, 2009*

---

**MADRONE WELDING LAB**

- 1. Work performed during week of 6/15/09:**
  - a. Install & paint layout table exhaust hoods.
  - b. Install interior building signage.
  - c. Place decomposed granite at rear of building.
  - d. Place mulch at landscape areas.
  - e. Begin testing of Air Handler Units.
  
- 2. Work anticipated for week of 6/22/09:**
  - a. Complete testing of Air Handler Units.
  - b. Perform Air Balance.
  - c. Install Telephone/Data System.
  - d. Complete Fire Alarm Installation & Testing.
  - e. Exterior ADA striping.
  - f. Final Paint Touchup.
  - g. Final Clean Up.



**Layout Table Exhaust Hoods**



**Mulch at Front of Building**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

### 1. Work performed during week of 6/15/09:

- a. Prep for Bldg E slab pour.
- b. Place rebar in stem walls at Bldg B.
- c. Pour Bldg C foundation.
- d. Grade building pad for Bldg D.
- e. Continue forming Bldg B stem walls.

### 2. Work anticipated for week of 6/22/09:

- a. Complete forming stem walls and pour stem walls for Bldg B.
- b. Pour Bldg E slab.
- c. Complete sand & vapor barrier, plumbing vent piping & rough electrical.



**Placing Concrete at Building "C"**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Child Development Center.
<b>Water off:</b>	None.
<b>Odors:</b>	None.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	None.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

