



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
JUNE 26, 2009

MADRONE WELDING LAB

1. **Work performed during week of 6/22/09:**
 - a. Complete testing of Air Handler Units.
 - b. Perform Air Balance.
 - c. Install Telephone/Data System.
 - d. Complete Fire Alarm Installation & Testing.
 - e. Exterior ADA striping.
 - f. Final Paint Touchup.
 - g. Final Clean Up.
2. **Work anticipated for week of 6/29/09:**
 - a. Complete Clean Up.
 - b. Develop Punch List.
 - c. Complete Punch List Items.



Telephone/Data Equipment



Exterior Final Clean-up

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 6/22/09:

- a. Place concrete Bldg E slab.
- b. Finished rebar in stem walls at Bldg B.
- c. Pour Bldg C foundation.
- d. Finished grade for building Bldg D pad.
- e. Finished forming Bldg B stem walls.

2. Work anticipated for week of 6/29/09:

- a. Pour stem walls for Bldg B.
- b. Layout Bldg E for framing.
- c. Trench Bldg D foundation.



Placing Concrete at Building "E"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

