



Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* JANUARY 30, 2009

PUBLIC SAFETY CENTER

1. **Work performed during week of 1/26/09**
 - a. Started installing finish plumbing.
 - b. Continued installing T-bar ceiling support.
 - c. Continued paint at interior walls.
 - d. Continued installing phone & data wires.
 - e. Finished sheetrock tape and texture.
 - f. Performed floor moisture test.
2. **Work anticipated for week of 2/02/09:**
 - a. Start installing cabinets.
 - b. Continue installing finish plumbing.
 - c. Finish interior wall painting.
 - d. Finish T-bar ceiling support.
 - a. Finish installing phone & data wires.



Paint Interior Walls

MADRONE WELDING LAB

1. **Work performed during week of 1/26/09:**
 - a. Started installing exterior metal siding.
 - b. Started tape and texture at interior walls.
 - c. Continued installing soffit at canopies.
 - d. Completed the installation of the exterior cement siding and trim.
 - e. Finished rough-in of interior plumbing.
 - f. Finished interior drywall installation.
2. **Work anticipated for week of 2/02/09:**
 - a. Start rough-in of exposed conduit.
 - b. Finish installing soffit at canopies.
 - c. Continue installing exterior metal siding.
 - d. Continue tape and texture at interior walls.
 - e. Start rough-in of exterior plumbing.



Tape Drywall Joints

SITE POWER INFRASTRUCTURE PROJECT

1. Work performed during week of 1/26/09:

- a. Set pull boxes along main road between Juniper and Madrone, and adjacent to existing Child Development Center.

2. Work anticipated for week of 2/02/09:

- a. Install conduit stubs for new transformer located near PG&E main switchgear.
- b. Re-route existing conduits into new transformer and install pull box.



Electrical Pull Box

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 1/26/09:

- a. Install storm water pollution prevention measures.
- b. Install temporary tree & plant protection measures.

2. Work anticipated for week of 2/02/09:

- a. Mobilize equipment.
- b. Demolition of ground cover.
- c. Site surveying.



Temp Tree & Plant Protection

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Madrone Building or Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Minor dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

