



---

## Measure E Bond Program Columbia College Projects CONSTRUCTION UPDATE *FEBRUARY 06, 2009*

---

### PUBLIC SAFETY CENTER

1. **Work performed during week of 2/02/09**
  - a. Started sealing floors.
  - b. Started installing ceiling panels.
  - c. Performed additional moisture tests.
  - d. Continued installing T-bar ceiling support.
  - e. Finished painting interior walls.
  - f. Started installing registers and grills.
  - g. Installed interior cement siding.
2. **Work anticipated for week of 2/09/09:**
  - a. Start installing cabinets.
  - b. Start installing plumbing fixtures.
  - c. Start installing electrical trim.
  - d. Continue installing registers and grills.
  - e. Continue installing ceiling panels.
  - a. Paint interior cement siding.



**Paint Interior Walls**

---

### MADRONE WELDING LAB

1. **Work performed during week of 2/02/09:**
  - a. Continued installing exterior metal siding.
  - b. Continued tape and texture at interior walls.
  - c. Finished installing soffit at canopies.
  - d. Started rough-in of exterior plumbing.
  - e. Formed exterior paving areas and ramp walls.
  - f. Installed reinforcing steel and laid aggregate at parking paving areas.
2. **Work anticipated for week of 2/09/09:**
  - a. Finish installing exterior metal siding.
  - b. Finish tape and texture at interior walls.
  - c. Continue rough-in of exterior plumbing.
  - d. Install reinforcing steel at pedestrian paving areas.
  - e. Pour east side parking paving areas and ramp walls.



**Gas Piping**



## SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 2/02/09:**
  - a. Set low voltage conduits and pull box for low voltage conduit to MDF adjacent to Learning Resource Center.
2. **Work anticipated for week of 2/09/09:**
  - a. Install conduit stubs for new transformer located near PG&E main switchgear.
  - b. Re-route existing conduits into new transformer and install pull box.



**Low Voltage Conduit**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 2/02/09:**
  - a. Mobilized equipment.
  - b. Installed temporary tree & plant protection measures.
  - c. Demolition of ground cover.
  - d. Site surveying.
2. **Work anticipated for week of 2/09/09:**
  - a. Stake site utilities.
  - b. Continue demolition of ground cover.
  - c. Excavate for site utilities.



**Temporary Tree & Plant Protection**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Madrone Building or Child Development Center.
<b>Water off:</b>	None this week.
<b>Odors:</b>	None this week.
<b>Dust:</b>	Minor dust from excavating.
<b>Power outages:</b>	None this week.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

