



---

## Measure E Bond Program Columbia College Projects CONSTRUCTION UPDATE FEBRUARY 20, 2009

---

### PUBLIC SAFETY CENTER

#### 1. Work performed during week of 2/16/09

- a. Started installing floor tile.
- b. Continued installing cabinets.
- c. Continued installing electrical trim.
- d. Continued installing acoustical ceiling panels.
- e. Continued installing T-bar ceiling support.
- f. Continued installing registers and grills.
- g. Finished sealing floors and taking moisture tests.

#### 2. Work anticipated for week of 2/23/09:

- a. Finish installing cabinets.
- b. Start installing plumbing fixtures.
- c. Continue installing floor tile.
- d. Continue installing electrical trim.
- e. Continue installing registers and grills.
- f. Continue installing acoustical ceiling panels.



**Installing Casework**

---

### MADRONE WELDING LAB

#### 1. Work performed during week of 2/16/09:

- a. Delivered and primed additional ductwork.
- b. Finished tape and texture at Welding Lab.
- c. Started tape and texture at garages.
- d. Continued rough-in of exterior plumbing.
- e. Poured exterior ramp slab, stairs and handicapped parking stall.

#### 2. Work anticipated for week of 2/23/09:

- a. Continue tape and texture at garages.
- b. Finish installing exterior metal siding.
- c. Start hanging ductwork at Welding Lab.
- d. Start painting walls at Welding Lab.
- e. Finish rough-in of exterior plumbing.
- f. Pour additional concrete paving areas.



**Pouring Ramp & Stairs**

## SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 2/16/09:**
  - a. Set low voltage conduits and pull box for low voltage conduit to MDF adjacent to Learning Resource Center.
2. **Work anticipated for week of 2/23/09:**
  - a. Install conduit stubs for new transformer located near PG&E main switchgear.
  - b. Re-route existing conduits into new transformer and install pull box.



**Low Voltage Conduit**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 2/16/09:**
  - a. Mobilized equipment.
  - b. Installed temporary tree & plant protection measures.
  - c. Demolition of ground cover.
  - d. Site surveying.
2. **Work anticipated for week of 2/23/09:**
  - a. Stake site utilities.
  - b. Continue demolition of ground cover.
  - c. Excavate for site utilities.



**Temporary Tree & Plant Protection**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Madrone Building or Child Development Center.
<b>Water off:</b>	None this week.
<b>Odors:</b>	None this week.
<b>Dust:</b>	Minor dust from excavating.
<b>Power outages:</b>	None this week.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

