

Measure E Bond Program Columbia College Projects CONSTRUCTION UPDATE

JUNE 12, 2009

MADRONE WELDING LAB

1. Work performed during week of 6/8/09:

- a. Clean welding lab & auto shop floor.
- b. Stain welding lab floor.
- c. Apply clear floor sealer.

2. Work anticipated for week of 6/15/09:

- a. Paint & install layout table exhaust hoods.
- b. Install interior building signage.
- c. Completing mechanical work for snorkels.
- d. Exterior ADA striping.
- e. Architectural Punchlist.





Welding Lab Floor Cleaning & Staining

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 6/8/09:

- a. Form Bldg. E and B stem walls.
- b. Place rebar in stem walls.
- c. Strip forms Bldg. E.
- d. Grade building pad Bldg. A.
- e. Pour Bldg E stem walls.

2. Work anticipated for week of 6/15/09:

- a. Bldg. B finish forming stem walls and pour stem walls.
- b. Begin underslab plumbing in Bldg. B.
- c. Bldg. C place rebar & slab dowels; pour footings.
- d. Bldg. E place sand & vapor barier, install plumbing vent piping.





Placing Stem Wall Forms & Concrete at Building "E"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Limited vehicle access between Alder, Madrone, and Learning

Reasource Center.

Noise: Heavy equipment operation.

Parking: No student parking at Child Development Center.

Water off: None. Odors: None.

Dust: Dust from excavating.

Power outages: None.



