



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
JULY 3, 2009

MADRONE WELDING LAB

1. Work performed during week of 6/29/09:

- a. Complete Clean Up.
- b. Develop Punch List.
- c. Correct Punch List Items.

2. Work anticipated for week of 7/6/09:

- a. Correct Punch List Items.
- b. Project Complete.



East Elevation



Automotive Lab

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 6/29/09:

- a. Complete forming stem walls and pour stem walls for Bldg. B.
- b. Pour Bldg. E slab.
- c. Complete sand & vapor barrier, plumbing vent piping & rough electrical.

2. Work anticipated for week of 7/6/09:

- a. Trench footings at Building D.
- b. Begin framing walls at Building E.



Place Under Slab Utility Rough-ins at Building "B"



Form Stem Walls at Building "C"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



- Access:** Limited vehicle access between Alder , Madrone, and Learning Resource Center.
- Noise:** Heavy equipment operation.
- Parking:** No student parking at Child Development Center.
- Water off:** None.
- Odors:** None.
- Dust:** Dust from excavating.
- Power outages:** None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

