



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 01

**AUGUST 1, 2008**

#### 1. Work performed during week of 7/28/08:

- Contractor Mobilized onto site.
- Started delivering tools and materials.
- Started locating utilities prior to excavation.
- Removed light standards for future relocation.
- Survey party started staking out the building and utilities.

#### 2. Work anticipated for week of 8/4/08:

- Deliver heavy equipment to the site.
- Erect security fence.
- Start drilling for rock removal.
- Start grading the building site.
- Connect temporary power and water.



**Stacking Building and Utilities**



**Delivering Tools and Equipment**

#### 3. Activities that may impact campus operations:

- Access: None this week.
- Noise: Heavy equipment operation.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Minor dust from grading.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

