



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 02

AUGUST 8, 2008

1. Work performed during week of 8/4/08:

- a. Completed drilling and blasting.
- b. Started grading for the building slab.
- c. Continue off hauling spoils.

2. Work anticipated for week of 8/11/08:

- a. Complete off hauling of spoils.
- b. Complete grading of building pad.
- c. Start excavating for footings.
- d. Start grading the building site.
- e. Start excavating trenches.



Off Hauling Dirt and Rocks



Drilling Blasting Holes

3. Activities that may impact campus operations:

- a. Access: Narrow access around west end of Madrone.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking at Madrone for project duration.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Minor dust from loading and off hauling.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

