



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 04

**AUGUST 22, 2008**

#### 1. Work performed during week of 8/18/08:

- a. Completed additional drilling and blasting.
- b. Blasted rock and off hauled spoils.
- c. Excavated utility trenches.
- d. Started installing utilities.
- e. Started excavating footings.

#### 2. Work anticipated for week of 8/25/08:

- a. Continue excavating footings.
- b. Continue excavating utility trenches.
- c. Continue installing utilities.
- d. Continue off hauling of spoils.
- e. Start framing stemwalls.



**Removing rock**



**Off hauling spoils**

#### 3. Activities that may impact campus operations:

- a. Access: limited access at Madrone due to utility installation.
- b. Noise: Heavy equipment operation.
- c. Parking: Parking not available at Madrone.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from grading/excavation and loading trucks.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

