



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 05

AUGUST 29, 2008

1. Work performed during week of 8/25/08:

- a. Started framing stemwalls.
- b. Continued off hauling spoils.
- c. Continued installing utilities.
- d. Continued excavating footings.

2. Work anticipated for week of 9/01/08:

- a. Finish excavating footings.
- b. Excavate & install underslab plumbing.
- c. Start installing foundation rebar.
- d. Backfill utility trenches.
- e. Finish off hauling spoils.
- f. Continue framing stemwalls.
- g. Hydrotest water system.
- h. Pave Madrone Road.



Excavating Footings



Removing Rocks

3. Activities that may impact campus operations:

- a. Access: limited access at Madrone due to utility installation.
- b. Noise: Heavy equipment operation.
- c. Parking: Parking not available at Madrone.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from grading/excavation and loading trucks.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

