



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 06

SEPTEMBER 05, 2008

1. Work performed during week of 9/01/08:

- Started installing reinforcing steel at footings.
- Continued forming stemwalls.
- Continued installing off site utilities.
- Continued excavating footings.
- Pressure tested water and gas lines.
- Finished excavating footings.
- Backfilled and paved joint utility trench.
- Started installing underslab plumbing.

2. Work anticipated for week of 9/08/08:

- Finish installing off site utilities.
- Finish forming stemwalls.
- Finish installing reinforcing steel at footings.
- Complete underslab plumbing.
- Place concrete at footings.
- Install reinforcing steel for slab on grade.



Paving Joint Utility Trench



Installing Underground Conduit

3. Activities that may impact campus operations:

- Access: limited access at Madrone due to utility installation.
- Noise: Heavy equipment operation.
- Parking: Limited parking available at Madrone.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from grading/excavation and loading trucks.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

