



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 07

SEPTEMBER 12, 2008

1. Work performed during week of 9/08/08:

- a. Started installing underslab electrical conduit.
- b. Continued installing reinforcing steel at footings.
- c. Continued forming stemwalls.
- d. Continued installing off site utilities.
- e. Finished installing underslab plumbing.

2. Work anticipated for week of 9/15/08:

- a. Finish installing off site utilities.
- b. Finish forming stemwalls.
- c. Finish installing reinforcing steel at footings.
- d. Continue installing underslab conduit.



Installing reinforcing steel



Forming curbs & stem walls

3. Activities that may impact campus operations:

- a. Access: limited access at Madrone due to utility installation.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking available at Madrone.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from grading/excavation and loading trucks.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

