



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 08

SEPTEMBER 19, 2008

1. Work performed during week of 9/15/08:

- Started grading for flat work along the north elevation.
- Started placing column templates.
- Continued installing underslab electrical conduit.
- Continued forming stem walls.
- Continued installing reinforcing steel at footings.
- Finished installing off site utilities.
- Finished installing underslab plumbing.

2. Work anticipated for week of 9/22/08:

- Install anchor bolts.
- Finish forming stemwalls.
- Finish installing reinforcing steel at footings.
- Finish installing column templates.
- Continue installing underslab electrical conduit.
- Install rebar at existing equipment pad to patch concrete



Forming curbs & stem walls



Forming curbs & stem walls

3. Activities that may impact campus operations:

- Access: limited access at Madrone due to on going sitework.
- Noise: Heavy equipment operation.
- Parking: Limited parking available at Madrone.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from grading/excavation and loading trucks.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

