



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 09

OCTOBER 3, 2008

1. Work performed during week of 9/29/08:

- a. Poured concrete at footings, curbs and stem walls.
- b. Stripped formwork.
- c. Started forming slab-on-grade.
- d. Delivered base rock and sand.
- e. Delivered reinforcing steel for slab-on-grade.
- f. Continued installing under slab electrical conduit.

2. Work anticipated for week of 10/6/08:

- a. Finish forming slab-on-grade.
- b. Finish installing under slab electrical conduit.
- c. Install baserock, visqueen, sand and reinforcing steel for slab-on-grade.
- d. Pour slab-on-grade on 10/9/08 & 10/10/08.



Pouring footings, curbs and stem walls



Stripping forms

3. Activities that may impact campus operations:

- a. Access: Limited access at Madrone due to on going work.
- b. Noise: Heavy equipment operation & concrete pours on 10/9 and 10/10.
- c. Parking: Limited parking around Madrone due to ongoing construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from delivery trucks coming in and out the site.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

