



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 10

**OCTOBER 17, 2008**

**1. Work performed during week of 10/13/08:**

- a. Poured slab on grade.
- b. Stripped formwork.
- c. Delivered framing lumber.
- d. Started laying sill plates.
- e. Grinded and patched stem walls.
- f. Graded around sidewalk & trenches.
- g. Excavated hole for site light.

**2. Work anticipated for week of 10/20/08:**

- a. Delivered and install structural steel.
- b. Start framing exterior walls.
- c. Pour mechanical pad.
- d. Form interior ramp.



**Pouring slab on grade**



**Finishing slab**

**3. Activities that may impact campus operations:**

- a. Access: Limited access at Madrone due to on going work.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking around Madrone due to ongoing construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from delivery trucks coming in and out the site.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

