



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 11

**OCTOBER 24, 2008**

**1. Work performed during week of 10/20/08:**

- a. Started framing exterior walls.
- b. Poured interior ramp and mechanical pad.
- c. Erected additional steel columns.
- d. Delivered additional framing lumber.
- e. Continued electrical roughing-in.

**2. Work anticipated for week of 10/27/08:**

- a. Deliver and install addition steel columns.
- b. Field weld steel buckets to columns.
- c. Continue framing exterior walls.
- d. Start framing interior walls.
- e. Continue electrical roughing-in.
- f. Strip formwork off interior ramp.



**Framing exterior walls**



**Interior ramp**

**3. Activities that may impact campus operations:**

- a. Access: Limited access at Madrone due to on going work.
- b. Noise: Heavy equipment operation, hammering and sawing.
- c. Parking: Limited parking around Madrone due to ongoing construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from delivery trucks coming in and out the site.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

