

Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 12

OCTOBER 31, 2008

1. Work performed during week of 10/27/08:

- a. Started framing interior walls.
- b. Continued framing exterior walls.
- c. Delivered and erected additional steel columns.
- d. Field welded steel buckets to columns.
- e. Continued electrical roughing-in.

2. Work anticipated for week of 11/03/08:

- a. Finish framing exterior walls.
- b. Start sheathing exterior walls.
- c. Finish welding steel buckets to columns.
- d. Deliver glue laminated beams.
- e. Start installing glue laminated beams.
- f. Continue electrical roughing-in.



Framing exterior walls



**Framing exterior walls and installing
steel columns**

3. Activities that may impact campus operations:

- a. Access: Limited access at Madrone due to on going work.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking around Madrone due to ongoing construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from delivery trucks coming in and out the site.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com