



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 13

**NOVEMBER 7, 2008**

#### 1. Work performed during week of 11/3/08:

- Continued framing interior and exterior walls.
- Continued sheathing exterior walls.
- Welded support brackets to interior steel columns.
- Delivered and installed glue-laminated beams.
- Started framing roof.

#### 2. Work anticipated for week of 11/10/08:

- Deliver and install exterior steel columns.
- Weld support brackets to exterior steel columns.
- Finish framing exterior and interior walls.
- Finish framing roof.
- Start sheathing roof.
- Continue sheathing exterior walls.



**Installing the glue-laminated beams**



**Installing the glue-laminated beams**

#### 3. Activities that may impact campus operations:

- Access: Limited access at Madrone due to on going construction.
- Noise: Heavy equipment operation.
- Parking: Limited parking around Madrone due to on going construction.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

