



Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 14

NOVEMBER 14, 2008

1. Work performed during week of 11/10/08:

- a. Started sheathing interior walls.
- b. Continued framing and sheathing exterior walls.
- c. Continued framing roof.
- d. Continued electrical rough-in.
- e. Erected scaffolding around the building.
- f. Continue framing interior walls.

2. Work anticipated for week of 11/17/08:

- a. Deliver pressure treated beams.
- b. Start framing porches and canopies.
- c. Continue with electrical rough-in.
- d. Continue sheathing roof & exterior walls.
- e. Finish framing exterior walls & roof.
- f. Continue framing interior walls.



Framing roof



Framing exterior walls and roof

3. Activities that may impact campus operations:

- a. Access: Limited access at Madrone due to on going construction.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking around Madrone due to on going construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

