



# Measure E Bond Program

## Madrone Building

### CONSTRUCTION UPDATE

Issue No. 15

**NOVEMBER 21, 2008**

#### 1. Work performed during week of 11/17/08:

- Erected exterior columns.
- Continued sheathing interior walls.
- Continued framing and sheathing exterior walls.
- Continued framing roof.
- Continued roughing-in electrical system.
- Erected scaffolding around the building.
- Finished framing exterior walls, interior walls & roof.
- Started installing roof sheathing



**Setting exterior steel columns**

#### 2. Work anticipated for week of 11/24/08:

- Start framing porches and canopies.
- Continue roughing-in electrical system.
- Finish sheathing roof & exterior walls.
- Start installing roofing system.
- Start installing building paper.
- Finish installing roof sheathing



**Erecting scaffolding**

#### 3. Activities that may impact campus operations:

- Access: Limited access at Madrone due to on going construction.
- Noise: Heavy equipment operation.
- Parking: Limited parking around Madrone due to on going construction.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

