

Measure E Bond Program

Madrone Building

CONSTRUCTION UPDATE

Issue No. 16

DECEMBER 5, 2008

1. Work performed during week of 12/1/08:

- a. Started roughing-in interior plumbing system.
- b. Continued framing canopies.
- c. Continued framing interior walls.
- d. Continued sheathing exterior walls and roof.
- e. Continued roughing-in electrical system.
- f. Installed fascia board along perimeter of building.

2. Work anticipated for week of 12/8/08:

- a. Start installing fire alarm system.
- b. Frame roof curbs.
- c. Continue framing porch and canopies.
- d. Continue roughing-in electrical system.
- e. Finish sheathing roof & exterior walls.
- f. Start installing roofing system.



Framing exterior canopies



Framing the east side porch

3. Activities that may impact campus operations:

- a. Access: Limited access at Madrone due to on going construction.
- b. Noise: Heavy equipment operation.
- c. Parking: Limited parking around Madrone due to on going construction.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com