



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of June 16, 2014

Manzanita Building Modernization

Work this week: Floors that were demoed for plumbing have been prepped and are now scheduled for concrete. We were hopeful last week that we would begin framing soffits and we found ourselves this week making great progress in that area. Framing of these soffits will continue for the upcoming week & we will be laying out walls. Rough-in of electrical, mechanical, & fire sprinklers will also continue.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



Water Tank Revitalization

Work this week: The water tank is now completely filled. It currently holds about 153,000 gallons of water! This coming week we are going to install ground rods around the tank. No new pictures are listed as the tank has already been fully assembled.

Access: Low impact to due to worker mobilization.
Noise: Low impact.
Parking: Low impact.
Dust: Low impact.
Odors: Low Impact.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

