



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of November 10, 2014

Manzanita Building Modernization

Work this week: Sheetrock has finally taken off & has made stupendous progress in its first week. Most of the sheetrock installation should be completed this coming week. We will also have our fire sprinkler, electrical & mechanical trades doing some work. Site work outside Manzanita will continue as the forms are being worked on.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonoma CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

