



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of December 1, 2014

Manzanita Building Modernization

Work this week: After a nice Thanksgiving break, we will return to work. We will begin to hang the second side of drywall as all rooms are now fully insulated. Installation of storefronts & the aluminum windows will commence. Towards the end of the week we will also begin to put exterior stone for the newly installed downspout columns. Electrical & mechanical work will continue in the lower level of Manzanita.

| | |
|-------------------|--|
| Access: | Caution is advised when entering the site due to tripping hazards. |
| Noise: | Moderate to extreme noise could occur occasionally due to site related activities. |
| Parking: | Low impact. |
| Dust: | Moderate impact due to site related construction activities. |
| Odors: | Low Impact |
| Utilities: | None anticipated. |



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

