



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of December 22, 2014

Manzanita Building Modernization

Work this week: We have a fairly short work week due to the upcoming holidays. Our biggest scope of work which is electrical will run for this week. All drywall installation is complete & we will now begin to tape and texture. The downspouts outside of Manzanita will begin to be framed so we can install the exterior stone for them the following week. The entry archway should also see some framing action occur. Finally we will be installing VAV boxes in the lower level.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonoma CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

