



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of January 19, 2015

Manzanita Building Modernization

Work this week: Site work has made a great change visually as the path of travel entering Manzanita has been constructed. This week we will see the exterior stone for the downspout columns be installed. Mechanical work downstairs will continue with the installation of the outside AC units. Inside work will include installation of glass for the side lights, pulling wire & installing electrical outlets. Finally we will begin to texture walls to get ready for paint.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

