



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of March 2, 2015*

Manzanita Building Modernization

Work this week: T-bar grid install is nearing a close as it will wrap up this coming week. Tile installation in the bathrooms will also approach completion. Light fixtures will continue to be installed throughout the building. New work for this week will include painting the door jambs, our doors will be delivered as well. The exterior stone on the archway & the downspout columns has begun and will through the week.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



Roadways Madrone Road

Work this week: Shotcrete has been applied to the entire hillside & the sculpting is now complete. The hillside will be left alone to dry for a week & then we will apply its color. During this week we will be demoing one side of the road along with grading towards the end of the week.

Access: Caution is advised when entering the site due to construction all along the hillside. One lane traffic will continue as the road demolition & grading will slightly delay traffic flow.

Noise: Moderate to extreme noise could occur occasionally due to site related activities.

Parking: Moderate impact.

Dust: High impact due to site related construction activities.

Odors: Moderate Impact

Utilities: None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

