



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of March 16, 2015*

#### Manzanita Building Modernization

**Work this week:** For this week we will wrap up door installation in the first couple of days. The ceiling panel in the rotunda will be complete by the end of the week. Electrical & mechanical work will continue to run along. New work for this week includes installation of casework along with site work occurring in the loading dock area.

<b>Access:</b>	Caution is advised when entering the site due to tripping hazards.
<b>Noise:</b>	Moderate to extreme noise could occur occasionally due to site related activities.
<b>Parking:</b>	Low impact.
<b>Dust:</b>	Moderate impact due to site related construction activities.
<b>Odors:</b>	Low Impact
<b>Utilities:</b>	None anticipated.



## Roadways Madrone Road

**Work this week:** The paint on the wall is complete & looks fantastic. For this week we will complete pouring concrete for the remainder of the sidewalk. We will be laying out curbs as well to get ready for pulverizing of the roadway the following week.

**Access:** Caution is advised when entering the site due to construction all along the hillside. One lane traffic will continue as the road demolition & grading will slightly delay traffic flow.

**Noise:** Moderate to extreme noise could occur occasionally due to site related activities.

**Parking:** Moderate impact.

**Dust:** High impact due to site related construction activities.

**Odors:** Moderate Impact

**Utilities:** None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email [rmartin@kitchell.com](mailto:rmartin@kitchell.com)

