



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of May 18, 2015*

Manzanita Building Modernization

Work this week: This coming week things are moving rather quickly as we are approaching the finish line. We have lots of miscellaneous type work that is occurring from electrical to mechanical. Outside of Manzanita we are wrapping up installation of the hand rails for the stairs on the North & South sides leading into the building. Furniture is on site & being moved into the building, this will be occurring for the next couple of weeks.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



Roller shades in Admission & Records



Built in desks in Room 115

Roadways Phase III

Work this week: For this coming week we will finish pouring curb & gutters from Pinyon down to Sequoia. On the backside of Sequoia we will be doing some clearing & grubbing along the small hillside. Storm drainage installation along with curb & gutter will follow.

Access: Caution is advised when entering the site due to tripping hazards & construction related activities.
Noise: Moderate to extreme noise could occur occasionally due to site related activities.
Parking: Moderate impact as staff parking has been relocated to the Oak Pavilion Lot.
Dust: Moderate impact due to site related construction activities.
Odors: Low Impact.
Utilities: None anticipated.



Road from Willow to Sequoia



Curb & gutter (From Pinyon to Sequoia)

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

