



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of June 1, 2015

Manzanita Building Modernization

Work this week: Starting the new month we will begin the fun process of moving the end users into the building. This move will run throughout the week. Cleaning around the exterior of the building began last week & will also continue through this week. Minor electrical & mechanical work remains along with other small miscellaneous items.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Low impact as the construction activities left cause minimal sound disturbance.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



South Stair Railing



Projector Screen (Multi-purpose Room)

Roadways Phase III

Work this week: Starting the month of June construction will start for the road from Public Safety to Manzanita. We will be removing curbs & grinding the edges of the road. We will finish graveling & compaction at the road from Child Care down to Sequoia. The road from Sequoia down to Willow will also see gravel & compaction first thing on Monday. Juniper road will see the same work occur. All the work stated above will be finished by Thursday to make way for asphalt paving on Friday.

Access: Caution is advised when entering the site due to tripping hazards & construction related activities. The road from Sequoia to Willow will be closed to all vehicular traffic allowing only authorized vehicles to the Willow building as needed.

Noise: Moderate to extreme noise could occur occasionally due to site related activities.

Parking: Moderate impact as staff parking has been relocated to the Oak Pavilion Lot.

Dust: Moderate impact due to site related construction activities.

Odors: Low Impact.



Sidewalk @ Willow



Graveling & Compaction (Front of Child Care)

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

