



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of July 6, 2015*

Manzanita Building Modernization

Work this week: This week we will finish staining the wood tops on the upper level railing. The railing at the north & south stairs will be painted. Elevator work will be complete by Tuesday and will go through final inspection. Signage for the main functions of the building will be installed. All contractual work should be complete by the end of the week.

- Access:** Caution is advised when entering the site due to tripping hazards.
Noise: Low impact as the construction activities left cause minimal sound disturbance.
Parking: Low impact.
Dust: Low impact.
Odors: Low Impact
Utilities: None anticipated.



Tackboard in conference room



Signage at archway

Roadways Phase III

Work this week: This week we will be grading and compacting the demoed areas at the information booth and the entrance to the facilities yard. Striping will begin at the staff parking lot. We will also pave the roads at Juniper all the way to public safety on Friday and Saturday.

Access: Caution is advised when entering the site due to tripping hazards & construction related activities.
Noise: Moderate to extreme noise could occur occasionally due to site related activities.
Parking: Moderate impact as staff parking has been relocated to the Oak Pavilion Lot.
Dust: Moderate impact due to site related construction activities.
Odors: Low Impact.
Utilities: None anticipated.



Asphalt fill at Columbia College Drive



Demo work at the information booth

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

