



Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* JANUARY 16, 2009

PUBLIC SAFETY CENTER

1. Work performed during week of 1/12/09:

- a. Continued sheetrock tape and texture
- b. Start interior wall paint.

2. Work anticipated for week of 1/19/09:

- a. Continue sheetrock tape & texture
- b. Continue interior wall painting.
- c. Continue installing T-bar ceiling support
- d. Start installing phone & data wires



Tapping gypsum board in apparatus bay

MADRONE WELDING LAB

1. Work performed during week of 1/12/09:

- a. Continue the installation of the exterior siding and trim.
- b. Continue rough-in Plumbing
- c. Continue rough-in for Mechanical and flashing.
- d. Complete interior ceiling & wall insulation.
- e. Start interior drywall installation.

2. Work anticipated for week of 1/19/09:

- a. Continue drywall installation.
- b. Continue the installation of the exterior siding and trim.
- c. Start exterior metal siding.
- d. Start interior wall tape and texture.
- e. Install roll-up doors.
- f. Set HVAC Units.



Installing ceiling & wall insulation



SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 1/12/09:**
 - a. Excavate trench and install conduit run from main road to new Madrone transformer location.
 - b. Set new pull box adjacent to Madrone Building.
 - c. Excavate hill the for new Child Development Center transformer enclosure.
2. **Work anticipated for week of 1/19/09:**
 - a. Install conduit stubs for the new transformers located adjacent to the new Child Development Center site, Madrone Building, and Juniper Building.



Excavating conduit trenches

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 1/12/09:**
 - a. Submit Submittal Packages.
 - b. Install site fencing
2. **Work anticipated for week of 1/19/09:**
 - a. Submit Submittal Packages.



Installed site fence

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Madrone Building or Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Minor dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

