



Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* JANUARY 23, 2009

PUBLIC SAFETY CENTER

1. Work performed during week of 1/19/09

- a. Continue installing T-bar ceiling support.
- b. Continued painting interior walls.
- c. Continued sheetrock tape and texture.
- d. Installed condensing units.
- e. Started installing phone & data wires.

2. Work anticipated for week of 1/26/09:

- a. Continue sheetrock tape & texture.
- b. Continue interior wall painting.
- c. Continue installing T-bar ceiling support.
- a. Finish installing phone & data wires.



Ceiling Tile Grid

MADRONE WELDING LAB

1. Work performed during week of 1/19/09:

- a. Delivered and installed HVAC units.
- b. Installed roll up doors.
- c. Started installing soffit at canopies.
- d. Continue the installation of the exterior siding and trim.
- e. Continue rough-in interior plumbing.
- f. Continue rough-in for Mechanical and flashing.
- g. Started interior drywall installation.

2. Work anticipated for week of 1/26/09:

- a. Continue drywall installation.
- b. Continue installing soffit.
- c. Complete the installation of the exterior siding and trim.
- d. Start exterior metal siding.
- e. Start interior wall tape and texture.



Installing HVAC Unit



SITE POWER INFRASTRUCTURE PROJECT

1. Work performed during week of 1/19/09:

- a. Set new pull box adjacent to Madrone Building.
- b. Excavate hill the for new Child Development Center transformer enclosure.
- c. Install conduit stubs for the new transformers located adjacent to the new Child Development Center site and Madrone Building.

2. Work anticipated for week of 1/26/09:

- a. Install conduit stubs for the new transformer located near Juniper Building.
- b. Frame retaining walls and transformer pads.
- c. Set pull boxes along main road between Juniper and Madrone.



Excavated Child Development Transformer Location

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 1/19/09:

- a. Resubmit Temporary Tree & Plant Protection Plan.
- b. Deliver swaddles for storm water pollution prevention measures.

2. Work anticipated for week of 1/26/09:

- a. Install storm water pollution prevention measures.
- b. Install temporary tree & plant protection measures.



Installed site fence

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Madrone Building or Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Minor dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

