



Measure E Bond Program Columbia College Projects CONSTRUCTION UPDATE *FEBRUARY 13, 2009*

PUBLIC SAFETY CENTER

1. Work performed during week of 2/09/09

- a. Started sealing floors.
- b. Started installing cabinets.
- c. Started installing electrical trim.
- d. Continued installing ceiling panels.
- e. Performed additional moisture tests.
- f. Continued installing T-bar ceiling support.
- g. Continued installing registers and grills.

2. Work anticipated for week of 2/16/09:

- a. Continue installing cabinets.
- b. Start installing plumbing fixtures.
- c. Continue installing electrical trim.
- d. Continue installing registers and grills.
- e. Continue installing ceiling panels.
- a. Paint interior cement siding.



Painting Interior Walls

MADRONE WELDING LAB

1. Work performed during week of 2/09/09:

- a. Continued installing exterior metal siding.
- b. Continued tape and texture at Welding Lab area.
- c. Continued rough-in of exterior plumbing.
- d. Finished building fire rated walls.

2. Work anticipated for week of 2/16/09:

- a. Start tape and texture at garage area.
- b. Finish installing exterior metal siding.
- c. Finish tape and texture at Welding Lab area.
- d. Start painting at Welding Lab area.
- e. Continue rough-in of exterior plumbing.
- f. Finish installing reinforcing steel at pedestrian paving areas.
- g. Pour east side parking paving areas and ramp walls.



Gas Piping



SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 2/09/09:**
 - a. Set low voltage conduits and pull box for low voltage conduit to MDF adjacent to Learning Resource Center.
2. **Work anticipated for week of 2/16/09:**
 - a. Install conduit stubs for new transformer located near PG&E main switchgear.
 - b. Re-route existing conduits into new transformer and install pull box.



Low Voltage Conduit

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 2/09/09:**
 - a. Mobilized equipment.
 - b. Installed temporary tree & plant protection measures.
 - c. Demolition of ground cover.
 - d. Site surveying.
2. **Work anticipated for week of 2/16/09:**
 - a. Stake site utilities.
 - b. Continue demolition of ground cover.
 - c. Excavate for site utilities.



Temporary Tree & Plant Protection

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Madrone Building or Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Minor dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

