



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
MARCH 20, 2009

PUBLIC SAFETY CENTER

- 1. Work performed during week of 3/16/09**
 - a. Finished miscellaneous electrical, mechanical and plumbing.
 - b. Performed architectural, electrical and mechanical punch lists.
 - c. Striped front side parking stalls.
 - d. Installed drain rock behind building.
- 2. Work anticipated for week of 3/23/09:**
 - a. Start working on punchlist items.
 - b. Start terminating communication cable.
 - c. Start installing owner furnished equipment.



Driveway at Rear of Building

MADRONE WELDING LAB

- 1. Work performed during week of 3/16/09:**
 - a. Continued hanging ductwork in Welding Lab.
 - b. Finished tape and texture in garages.
 - c. Continued rough-in of exposed conduit.
 - d. Painted restrooms and janitor's room.
 - e. Installed roof mounted exhaust fans.
- 2. Work anticipated for week of 3/23/09:**
 - a. Paint garage and building exterior.
 - b. Start installing fence.
 - c. Finish hanging ductwork in Welding Lab.
 - d. Install radiant heaters in garages.
 - e. Finish site grading.



Hoisting Exhaust Fan

SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 3/16/09:**
 - a. Delivered and installed transformers.
 - b. Poured retaining wall around transformer at CDC.
 - c. Installed signal pull box and conduit north of LRC.
2. **Work anticipated for week of 3/23/09:**
 - a. Start pulling wire.
 - b. Remove formwork from retaining wall.
 - c. Start excavating trench and place conduits east of Toyon building.



Setting Transformer

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 3/16/09:**
 - a. Continued excavating and installing storm drain and sanitary sewer piping north of LRC.
 - b. Continued excavating and installing site water and gas at joint trench.
2. **Work anticipated for week of 3/23/09:**
 - a. Continue excavating installing storm drain and sanitary sewer piping north of LRC.
 - b. Continue excavating and installing site water and gas at joint trench.
 - c. Peer footings at buildings A, B & C.



Installing Site Utilities

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Madrone Building or Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Minor dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

