



Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* MARCH 27, 2009

PUBLIC SAFETY CENTER

1. Work performed during week of 3/23/09

- a. Installed owner furnished equipment.
- b. Worked on punch list items.
- c. Started installing furniture.
- d. Finished terminating voice/data cable.

2. Work anticipated for week of 3/30/09:

- a. Finish working on punch list items.
- b. Finish installing furniture.
- c. Terminate audio cable and equipment.
- d. Train on building's MEP systems.
- e. Continue installing owner furnished equipment.



Delivering Furniture

MADRONE WELDING LAB

1. Work performed during week of 3/23/09:

- a. Painted building exterior.
- b. Finished hanging ductwork in Welding Lab.
- c. Installed radiant heaters in garages.
- d. Painted garages.
- e. Continued rough-in of exposed conduit.
- f. Started installing glazing.

2. Work anticipated for week of 3/30/09:

- a. Finish installing glazing.
- b. Install electrical equipment.
- c. Start pulling electrical wire.
- d. Finish painting exposed conduit and ductwork.
- e. Finish site grading.



Painting Building Exterior

SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 3/23/09:**
 - a. Started installing fencing around transformers.
 - b. Removed formwork from retaining wall around CDC transformer.
2. **Work anticipated for week of 3/30/09:**
 - a. Start pulling wire.
 - b. Start excavating trench and place conduits east of Toyon building.



Installing Fence around Transformer

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 3/23/09:**
 - a. Continued excavating and installing storm drain and sanitary sewer piping north of LRC.
 - b. Continued excavating and installing site water and gas at joint trench.
 - c. Started cutting pad for building "C".
 - d. Started excavating and installing site electrical conduit.
2. **Work anticipated for week of 3/30/09:**
 - a. Continue excavating and installing storm drain, sewer, water and gas piping.
 - b. Finish cutting pad for building "C".
 - c. Pour footings at buildings A, B & C.
 - d. Continue excavating and installing site electrical conduit.



Cutting Pad for Building "C"

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None this week.
Odors:	None this week.
Dust:	Dust from excavating.
Power outages:	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

